

VERITEK

Electricity Industry Participation Code Audit Report

for



Class B
Approved Test House

Prepared by Steve Woods – Veritek Limited

Date of Audit: 10/05/16

Date Audit Report Complete: 24/06/16

Executive Summary

Northpower is a Class B Approved Test House (ATH) and this audit was performed at their request, to encompass the Electricity Participation Code (Code) requirement for an audit, in accordance with clause 2 of schedule 10.3.

Northpower has resolved most of the issues recorded in the previous audit report. This audit found five non-compliance issues, and two recommendations are made.

Most of the issues found in the previous audit related to outdated documentation. This matter is largely resolved and the ATH is now included in the scope of the most recent ISO audit.

The main issues found are as follows:

- Meters and data storage devices are still not being certified as required by the Code for selected component and comparative certification
- Uncertainty calculations are not being conducted as part of the comparative certification process
- Design report references are not being recorded in the certification records, leading to a lack of certainty that the design report is checked and is appropriate.

I have recorded one issue for the Authority to resolve, in relation to low burden for measuring transformers. The Code records that the ATH certifying the measuring transformers have responsibility for addressing low burden but I suggest the ATH certifying the installation should have responsibility for this.

The matters raised are shown in the tables below.

Table of Non Compliance

Subject	Section	Clause	Non compliance	Indicative Impact	Audit History	Procedures	Remedial Action
Selected component certification	4.9	11(5)(b) & 43(1)(a) of schedule 10.7	Installations certified using components that are not certified.	Unknown	Once	Need improvement	Identified
Comparative certification	4.10	12(2)(b), (3)(b) & (4)(a) of schedule 10.7	Uncertainty calculations not conducted. Design reference not recorded. Meters not certified.	Unknown	None	Need improvement	Identified
Error calculations	4.17	22 of schedule 10.7	Uncertainty calculations not conducted or recorded.	Unknown	None	Need improvement	Identified

Subject	Section	Clause	Non compliance	Indicative Impact	Audit History	Procedures	Remedial Action
Meter certification expiry date	4.19.2	27(5) of schedule 10.7	Meter certification expiry date not recorded in metering installation certification report or meter certification report.	None	Once	Need improvement	Identified
Data storage device certification expiry date	4.19.8	37(3) of schedule 10.7	Data storage device certification expiry date not recorded in installation certification report or component certification report.	None	Once	Need improvement	Identified

Table of Recommendations

Subject	Section	Clause	Recommendation for improvement	Remedial Action
Training and competence	3.1	10.3 of part 10	Include a "Test Laboratory" category in the competence records.	Identified
Metering installation accuracy	4.16	21 of schedule 10.7	Include a reference to maximum permitted error including uncertainty in the relevant process documents.	Identified

Table of Issues

Issue	Description
Regarding: Clauses 31(7) of schedule 10.7 & Clause 2 of Schedule 10.8	I suggest the Authority changes the Code so that Clause 31(7) of Schedule 10.7 and Clause 2 of Schedule 10.8 state "An ATH must, before it certifies a metering installation containing a measuring transformer..." Then the Code is clear and unambiguous

Persons Involved in This Audit

Auditor:

Steve Woods

Veritek Limited

Electricity Authority Approved Auditor

Northpower personnel assisting in this audit were.

Name	Title
Mark Hinge	Delivery Manager Electrical Services
Marlon Palmer	Technician

Contents

Executive Summary	2
Table of Non Compliance	2
Table of Recommendations	3
Table of Issues	3
Persons Involved in This Audit	4
Contents	5
1. Scope of Audit	8
2. Previous Audit Results	10
Table of Non Compliance	10
Table of Recommendations	11
3. ATH Requirements	13
3.1. Use of Contractors (Clause 10.3 of Part 10)	13
3.2. Provision of Accurate Information (Clause 10.6 of Part 10)	13
3.3. Dispute Resolution (Clause 10.50(1) to (3) of Part 10)	14
3.4. ATH Approval (Clause 10.40 of Part 10)	14
3.5. ATH Requirements (Clause 10.41 of Part 10)	14
3.6. Quality Management Systems (Clauses 4(1) of Schedule 10.3 & Clause 16 of Schedule 10.4)	15
3.7. Organisation and Management (Clause 15 of Schedule 10.4)	16
3.8. Accommodation & Environment (Clause 1 of Schedule 10.4)	16
3.9. Test Equipment (Clause 2 of Schedule 10.4)	16
3.10. Calibration of Reference & Working Standards (Clause 3 of Schedule 10.4)	17
3.11. Calibration Errors (Clause 5 of Schedule 10.4)	17
3.12. Calibration Methods (Clause 7 of Schedule 10.4)	17
3.13. Sealing and Monitoring of Seals (Clause 9 of Schedule 10.4)	18
3.14. Services Access Interface (Clause 10 of Schedule 10.4)	19
3.15. Certification & Calibration Reports (Clause 11 of Schedule 10.4)	19
4. Requirements of Metering Installations	19
4.1 Physical Location of Metering Installations (Clause 10.35 of Part 10)	19
4.2 Faulty Metering Installations	20
4.2.1 Investigation of Faulty Metering Installations (Clause 10.43 of Part 10)	20
4.2.2 Testing of Faulty Metering Installations (Clause 10.44 of Part 10)	20
4.2.3 Statement of Situation (Clause 10.46 of Part 10)	20
4.2.4 Correction of Defects (Clause 10.47 of Part 10)	21
4.3 ATH Design Report Obligations (Clause 3 of Schedule 10.7)	21
4.4 Determination of Metering Categories (Clause 5 of Schedule 10.7)	21
4.5 Certification as a Lower Category (Clause 6 of Schedule 10.7)	22

4.6	Metering Installation Certification Requirements (Clause 8 of Schedule 10.7)	22
4.7	Certification Tests (Clause 9 of Schedule 10.7)	23
4.8	Test Results (Clause 10 of Schedule 10.7)	24
4.9	Selected Component Certification (Clause 11 of Schedule 10.7)	24
4.10	Comparative Recertification (Clause 12 of Schedule 10.7)	26
4.11	Fully Calibrated Installations (Clause 13 of Schedule 10.7)	27
4.12	Insufficient Load (Clause 14 of Schedule 10.7)	28
4.13	Statistical Sampling (Clause 16 of Schedule 10.7)	29
4.14	Certification Validity Periods (Clause 17 of Schedule 10.7)	29
4.15	Modification of Metering Installations (Clause 19 of Schedule 10.7)	29
4.16	Metering Installation Accuracy (Clause 21 of Schedule 10.7)	29
4.17	Error Calculation (Clause 22 of Schedule 10.7)	30
4.18	Compensation Factors (Clause 8 of Schedule 10.4 & 24 of Schedule 10.7)	31
4.19	Installation of Metering Components (Clause 25 of Schedule 10.7)	31
4.19.1	Meter Requirements (Clause 26 of Schedule 10.7)	31
4.19.2	Meter Certification Expiry Date (Clause 27 of Schedule 10.7)	32
4.19.3	Measuring Transformer Requirements (Clause 28 of Schedule 10.7)	33
4.19.4	Measuring Transformer Certification Expiry Date (Clause 29 of Schedule 10.7)	33
4.19.5	Other Equipment Connected to Measuring Transformers (Clause 30 of Schedule 10.7)	34
4.19.6	Burden & Compensation (Clause 31 of Schedule 10.7)	34
4.19.7	Data Storage Devices (Clauses 36 & 38 of Schedule 10.7)	35
4.19.8	Data Storage Device Certification Expiry Date (Clause 37 of Schedule 10.7)	36
4.20	Certification Stickers (Clause 41 of Schedule 10.7)	37
4.21	Metering Component Stickers (Clause 8 of Schedule 10.8)	38
4.22	Enclosures (Clause 42 of Schedule 10.7)	38
4.23	Wiring (Clause 6 of Schedule 10.8)	39
4.24	Fuses and Circuit Breakers (Clause 7 of Schedule 10.8)	39
4.25	Control Devices	40
4.25.1	Installations Incorporating Control Devices (Clause 33 of Schedule 10.7)	40
4.25.2	Control Device Reliability (Clause 34 of Schedule 10.7)	40
5.	Alternative Certification (Clause 32 of Schedule 10.7)	41
6.	Inspections	42
6.1	General Inspection Requirements (Clause 44 of Schedule 10.7)	42
6.2	Inspections for Category 2 & Above Installations (Clause 46 of Schedule 10.7)	42
7.	Sealing	42
7.1	Sealing Requirements (Clause 47 of Schedule 10.7)	42
7.2	Removal or Breakage of Seals (Clause 48 of Schedule 10.7)	43
8.	Metering Component Requirements	43

8.1	Metering Component Certification (Clause 43 of Schedule 10.7)	43
8.2	Meter Certification (Clause 1 of Schedule 10.8)	44
8.3	Measuring Transformer Certification (Clauses 2 & 3 of Schedule 10.8)	45
8.4	Control Device Certification Report (Clause 4 of Schedule 10.8)	46
8.5	Data Storage Device Certification (Clause 5 of Schedule 10.8)	46
8.6	On-site Calibration and Certification (Clause 9 of Schedule 10.8)	48
9.	Record Keeping	49
9.1	ATH Record Keeping Requirements (Clause 12 of Schedule 10.4)	49
9.2	Retention of Records (Clause 13 of Schedule 10.4)	49
9.3	Availability of Records (Clause 14 of Schedule 10.4)	50
10.	Conclusions	51
	Table of Non Compliance	51
	Table of Recommendations	52
	Table of Issues	52
11.	Signatures	53
11.	Audit Summary for Electricity Authority Website	54
13.	Northpower Response	55

1. Scope of Audit


Northpower is a Class B ATH and this audit was performed at their request, to encompass the Electricity Participation Code (Code) requirement for an audit, in accordance with clause 2 of schedule 10.3.

The audit was carried out at the Northpower premises in Whangarei on 10 April 2016.

Northpower has a Class B laboratory that exists to support their MEP function.

Northpower conducts field ATH activities for Categories 1 to 3 metering installations. This activity is predominantly for Northpower owned metering, although some certification activities are conducted for other metering equipment owners.

The boundaries of this audit are shown below for greater clarity.



The audit was conducted in accordance with an audit guideline prepared by Veritek Limited.

Northpower wishes its ATH approval to include the following functions of Clause 4(2) of Schedule 10.3:


- (b) installation and modification of metering installations:
- (c) installation and modification of metering components:
- (d) calibration of metering components on site:
- (e) certification, using the selected component certification method, of:
 - (i) category 1 metering installations:
 - (ii) category 2 metering installations:
 - (iii) category 3 metering installations with a primary voltage of less than 1kV:
- (g) certification, using the comparative recertification method, of category 2 metering installations:
- (h) issuing of certification reports in respect of certifications of metering installations under paragraphs (e) and (g):
- (i) inspection of:
 - (i) category 1 metering installations:
 - (ii) category 2 metering installations:
 - (iii) category 3 metering installations with a primary voltage of less than 1kV.

Northpower also requires approval to certify metering components. I note that neither the Class B or Class A functions listed in Clauses 3(2) and 4(2) of Schedule 10.3 include certification of metering components.

The diagram below shows the relationship between the ATH and MEP functions.

Test & Calibration Manual T&CM 6.1 – Test House & Asset Management of Northpower Owned Metering – Relationship Map

Date of Issue: 18 February 2011



2. Previous Audit Results

The previous audit was conducted in April 2014 by Veritek Limited. The table below shows that most issues were resolved during the two year audit period.

Table of Non Compliance

Subject	Section	Clause	Non compliance	Status
Quality management system	3.6	Clause 16 of schedule 10.4	Quality system has not been maintained during the audit period.	Cleared
Accommodation and environment	3.8	1(a) of schedule 10.4	Northpower does not have a list of personnel authorised to access the laboratory.	Cleared
Services access interface	3.14	10 of schedule 10.4	Services access interface is not determined or recorded.	Cleared
Certification reports	4.6	8(2) (b,c,d) of schedule 10.7	Certification reports do not contain all of the requirements of the Code.	Cleared
Test results	4.8	10 of schedule 10.7	Calibration results not reviewed.	Cleared
Selected component certification	4.9	11(5)(b) & 43(1)(a) of schedule 10.7	Installations certified using components that are not certified.	Still existing
Maximum interrogation cycle	4.19.1	26(4) & 36(3) of schedule 10.7	Maximum interrogation cycle not recorded.	Cleared
Meter certification expiry date	4.19.2	27(5) of schedule 10.7	Meter certification expiry date not recorded in metering installation certification report or meter certification report.	Still existing
Data storage device certification expiry date	4.19.8	37(3) of schedule 10.7	Data storage device certification expiry date not recorded in installation certification report or component certification report.	Still existing
Certification stickers	4.20	41(b,c,d) of schedule 10.7	Installation certification sticker does not have fields for certification date, ICP or category.	Cleared

Subject	Section	Clause	Non compliance	Status
Control device certification	8.4	4 of schedule 10.8	Installation certification report does not contain all required information.	Cleared

Table of Recommendations

Subject	Section	Clause	Recommendation for improvement	Status
Training and competence	3.1	10.3 of part 10	Include a "Test Laboratory" category in the competence records.	Still existing
Compliance with other enactments	3.5	10.41 of part 10	Include specific reference to H&S practices in the quality manual.	Cleared
Quality management system	3.6	4(1) of schedule 10.3	Request the ISO auditor to include the ATH in the next audit.	Cleared
		Clause 16 of schedule 10.4	Clarify the location of relevant ATH documents. Update EGR references in the quality manual.	Cleared
Organisation and management	3.7	15(1)(b) of schedule 10.4	Record responsibilities, authority and functional relationships in the quality system.	Cleared
Calibration methods	3.12	7(3) & (4) of schedule 10.4	Record register advance as a pass or fail in the calibration reports for meters.	Cleared
Faulty metering installations	4.2.1	10.43 of part 10	Document procedure for faulty metering installations.	Cleared
Comparative recertification	4.10	12(3)(b) of schedule 10.7	Ensure comparative recertification process includes the calculation of uncertainty.	Cleared
Certification validity period	4.14	17 of schedule 10.7	Calculate installation expiry date from the commissioning date, not from the meter calibration date.	Cleared
Metering installation accuracy	4.16	21 of schedule 10.7	Include a reference to maximum permitted error including uncertainty in the relevant process documents.	Still existing
Installation of metering components	4.19	25 of schedule 10.7	Develop a documented procedure for the installation of components by non ATH personnel.	Cleared
Test block covers	4.19.3	24(4)(ii) of schedule 10.7	Update process documentation to include clear test block covers.	Cleared

Subject	Section	Clause	Recommendation for improvement	Status
CT certification expiry date	4.19.4	29 of schedule 10.	Update metering compliance test certificate to include CT certification expiry.	Cleared
Burden and compensation	4.19.6	31(7) of schedule 10.7	Seek confirmation from TWS that non compensated CTs remain accurate with low burdens. Document requirements for burden management in situations where compensated CTs are used.	Cleared
Enclosures	4.22	42 of schedule 10.7	Alter certification records to include confirmation that the enclosure is appropriate.	Cleared
Wiring	4.23	6(1) of schedule 10.8	Alter certification records to include confirmation that the wiring is appropriate.	Cleared
Control devices	4.25.1	33 of schedule 10.7	Consider batch testing for control devices and consider using the installation certification record to note control device certification details.	Cleared
Inspections	6.1	44 & 46 of schedule 10.7	Review and update inspection documentation to ensure compliance with the new requirements of the Code.	Cleared
Storage and transportation	8.1	43(1)(b) of schedule 10.7	Investigate and document storage and transportation arrangements for components to ensure they are appropriate.	Cleared

3. ATH Requirements

3.1. Use of Contractors (Clause 10.3 of Part 10)

A participant may perform its obligations and exercise its rights under this Part by using a contractor. A participant who uses a contractor to perform their obligation under this Part remains responsible and liable for, and is not released from, the obligation, or any other obligation under this Part.

Some metering installation certification activities are “outsourced” to other ATHs by the MEP function, not by the ATH.

I confirmed Northpower's training and competency records were appropriate and current. All Test House activities are conducted by employees and not by contractors. New employees are trained and deemed competent by experienced employees. Northpower's records contain different categories of competence, e.g. “Revenue Meters” and “Pre-Payment Meters”. I recommend an additional category is added called “Test Laboratory”. This recommendation was also made during the previous audit.

Recommendation	Description	Audited party comment	Remedial action
Regarding: Clause 10.3 of Part 10	Include a “Test Laboratory” category in the competence records.	Northpower acknowledge the recommendation and is working on improvement in this area. Envisage that this recommendation will be completed and implemented by Sept/Oct 2016	Identified

3.2. Provision of Accurate Information (Clause 10.6 of Part 10)

A participant must take all practicable steps to ensure that information that it provides under this Part is:

- Complete and accurate
- Not misleading or deceptive
- Not likely to mislead or deceive.

If a participant, having provided information under this Part, becomes aware that the participant has not complied, the participant must, except if clause 10.43 applies, as soon as practicable provide such further information, or corrected information, as is necessary to ensure that the participant complies. (10.43 relates to defective installations and there is a defined process for these cases).

I did not find any information that was not complete and accurate, or likely to mislead or deceive.

3.3. Dispute Resolution (Clause 10.50(1) to (3) of Part 10)

Participants must in good faith use best endeavours to resolve any disputes related to Part 10 of the Code. Disputes that are unable to be resolved may be referred to the Authority for determination. Complaints that are not resolved by the parties or the Authority may be referred to the Rulings Panel by the Authority or participant. Northpower has not needed to resolve any disputes in accordance with these clauses.

3.4. ATH Approval (Clause 10.40 of Part 10)

A person wishing to be approved as an ATH, or an ATH wishing to renew its approval, must apply to the Authority:

- At least two months before the intended effective date of the approval or renewal
- In writing
- In the prescribed form
- In accordance with Schedule 10.3.

A person making an application must satisfy the Authority (providing, where appropriate, suitable evidence) that the person:

- Has the facilities and procedures to reliably meet, for the requested term of the approval, the minimum requirements of this Code for the class or classes of ATH for which it is seeking approval
- Has had an audit under Schedule 10.3
- Is a fit and proper person for approval.

Northpower has appropriate approval and appropriate facilities and procedures to meet the minimum requirements of the Code.

3.5. ATH Requirements (Clause 10.41 of Part 10)

An ATH must, when carrying out activities under this Part:

- Only carry out activities for which it has been approved by the Authority
- Exercise a degree of skill, diligence, prudence, foresight, and economic management, taking into account the technological complexity of the metering components and metering installations being tested:
 - Determined by reference to good industry practice
 - That would reasonably be expected from a skilled and experienced ATH engaged in the management and operation of an approved test house
- Comply with all applicable safety, employment, environmental, and other enactments

- Exercise any discretion given to it under this Part by:
 - Taking into account the relevant circumstances of the particular instance; and
 - Acting professionally; and
- Record the manner in which it carried out its activities and its reasons for carrying the activities out in that manner.

Northpower has only conducted activities that fall within the scope of their approval. I have concluded from this audit that Northpower has met the requirements of this clause. I checked compliance with other enactments, specifically the electricity regulations, with regard to the following safety practices:

1. Access to basic insulation
2. Livening practices, specifically polarity testing
3. Safety practices with regard to the management of asbestos switchboards
4. General safety practices and the appropriate use and testing of personal protective equipment.

Northpower confirmed that these matters are required by individual staff members as part of their registration as electricians or inspectors. Northpower's Health and Safety policy requires robust safety practices. There is specific reference to points one and four above in the ATH documentation. Polarity is covered by the network standards and Northpower provided a copy of the asbestos management documentation. Compliance is confirmed.

3.6. Quality Management Systems (Clauses 4(1) of Schedule 10.3 & Clause 16 of Schedule 10.4)

Northpower has ISO 9001:2008 registration for the Class B Test House. The scope is appropriate and includes the following statement:

"This registration also encompasses the operation of a Class B Test House."

Northpower provided a copy of their most recent ISO 9001:2008 audit report from September 2015, which included the Test House. This report contained the following relevant point.

Type of Issue	Point Raised
Opportunity for improvement	It is suggested that management reviews the process for controlling the sealing process when applied to Revenue Meters.

Clause 16 of Schedule 10.4 requires that an ATH must establish, document, implement, maintain, and comply with a quality management system which records its processes and procedures to ensure compliance with this Part.

Northpower's quality documentation used to consist of a "Test and Calibration Manual" and a "Metering Asset Management Plan". The ATH processes and procedures were split between these two documents. During the last audit, I recommended the documentation be combined into one

location and that outdated references be updated. This recommendation was adopted and all documents are now in one location. Outdated references have been changed. Compliance is confirmed.

3.7. Organisation and Management (Clause 15 of Schedule 10.4)

An ATH must ensure that it has managerial staff who, unless otherwise permitted in the relevant approval, all have the authority and resources needed to discharge their duties; and the responsibilities, authority, and functional relationships of all its personnel are fully and accurately specified and recorded in the ATH's records. Roles and responsibilities are documented in the position descriptions, which achieves compliance with this clause.

An ATH must appoint a technical manager (however named) with overall responsibility for technical operations, who must have appropriate engineering qualifications and experience in the operation of an approved test house; and a quality manager (however named), with responsibility for the quality management certification and the implementation of the quality management system. Mark Hinge has responsibility for the quality manager and technical manager roles. Mark has appropriate qualifications and experience.

3.8. Accommodation & Environment (Clause 1 of Schedule 10.4)

An ATH must maintain a list of personnel who are authorised to access and use its laboratory and storage facilities and restrict access to its laboratory and storage facilities to:

- (i) The personnel specified
- (ii) The Authority
- (iii) An auditor conducting an audit
- (iv) Any other person who is, at all times, directly supervised by a member of personnel specified.

Northpower has a list of authorised personnel. This is displayed prominently in the laboratory.

The test laboratory environment is maintained at 22 degrees as required by the IEC standards. The temperature is recorded on calibration reports. Compliance is achieved.

3.9. Test Equipment (Clause 2 of Schedule 10.4)

An ATH must, at all times, ensure that it has access to all items of equipment required for the performance of the calibrations and tests it is approved to undertake under this Part; and each item of equipment it uses is maintained in accordance with the manufacturer's recommendations and this Code.

A class B ATH must have and maintain procedures for the purchase of test equipment and associated consumables. Northpower has an "instrument database" containing the records of all test equipment. This was checked during the audit and is up to date. Procedures are in place for the purchase of test equipment and consumables.

3.10. Calibration of Reference & Working Standards (Clause 3 of Schedule 10.4)

A Working standard is a standard that has been calibrated by an ATH or a calibration laboratory that is used routinely for the calibration of metering components and metering installations.

A reference standard means a measuring instrument that has been calibrated by an approved calibration laboratory and is not used as a working standard.

Northpower's records were examined to confirm current calibration for the following devices:

- UTEC441 working standard - calibrated July 2015 for 24 months by Accucal
- UTEC5800 working standard - calibrated 09/06/15 for 24 months by Accucal
- PWS2.3 Plus field working standard – currently with Accucal for re-calibration
- Radian reference standard (RM-11-06) currently with MSL for re-calibration.

3.11. Calibration Errors (Clause 5 of Schedule 10.4)

A Standard cannot be used if the ATH believes it has a calibration error. If an error is found then all ATH's that have used the standard must be notified. All metering installations certified using the standard must be treated as defective in accordance with Clause 10.43.

Northpower understands the requirements of this clause. There are no examples of standards with calibration errors.

3.12. Calibration Methods (Clause 7 of Schedule 10.4)

An ATH must, before it certifies a metering installation or metering component, ensure that the components have been calibrated by an approved calibration laboratory; or an ATH with the appropriate approval under Schedule 10.3. Northpower certifies metering installations using both new components and components which have been calibrated in their Class B laboratory.

An ATH must, before it certifies a metering component, ensure that the metering component is calibrated or adjusted under the appropriate physical and electrical reference conditions detailed in the standard listed in Table 5 of Schedule 10.1; or conditions which permit the ATH to calculate the results and their uncertainty at the reference conditions detailed in the standard listed in Table 5 of Schedule 10.1. Northpower calibrates metering components but does not certify them. This means some metering components are being installed which have been calibrated but not certified. This is raised as non-compliance in Section 4.9.

A class B ATH must, when calibrating a metering component, follow all relevant requirements of NZ/AS ISO 17025 for calibration; and only use the relevant methodologies that have been audited in the class B ATH's most recent audit for approval. I checked Northpower's calibration methods and test points and I confirm they are compliant with the relevant standards as required by this clause.

If an ATH calibrates a metering component, it must ensure that the individual test points that it uses are no less than the minimum set out in the standards listed in Table 5 of Schedule 10.1; or sufficient and appropriate in the circumstances to ensure that the calibration allows calculation of the metering installation error as set out in clause 22 of Schedule 10.7.

I checked Northpower's calibration methods and confirm compliance with the relevant IEC standard in relation to test points. During the previous audit, I recommended that the register advance check (called "starting" in the IEC standard) be recorded as a pass or fail in the calibration report. This is now being done.

An ATH must, when calibrating a metering component, if necessary, adjust and document the error compensation; and ensure that any adjustment carried out is appropriate to achieve an error as close as practicable to zero; and ensure that the uncertainty of measurement during the calibration of the metering component does not exceed one third of the maximum permitted error in the relevant standard listed in Table 5 of Schedule 10.1; and if the metering component is intended for a metering installation which is to be certified using the selected component certification method, ensure that the ATH records the errors of a current transformer from 5% to 120% of rated primary current. Northpower has not needed to adjust for errors and they do not calibrate measuring transformers.

An ATH must ensure that it has documented instructions on the use and operation of all relevant equipment it uses for calibration; and it has documented calibration procedures that it must make available to, and ensure are followed by, its staff carrying out the calibration; and its calibration procedures are aligned with the standards listed in Table 5 of Schedule 10.1. Northpower's instructions are well prepared and are available to all staff.

An ATH may select a test point other than those specified in the relevant standard listed in Table 5 of Schedule 10.1, or at a lower burden than specified in the standard; but (b) must, if it does this, document its reasons for the selection of these test points in the calibration report. Northpower does not use any different test points other than those specified in the relevant standards. I checked two calibration reports to confirm compliance. Compliance is confirmed.

3.13. Sealing and Monitoring of Seals (Clause 9 of Schedule 10.4)

An ATH must have a documented system for applying seals to a metering installation that meets the requirements of clause 47 of Schedule 10.7; and is appropriate in the circumstances to ensure:

- The ATH's ability to monitor the metering installation's continued integrity; and
- The relevant metering equipment provider is alerted as soon as practicable to any unauthorised access to the metering installation.

There is an appropriate policy and procedures contained in the quality manual in relation to the management of sealing. When a seal is discovered to be broken or missing there is a procedure to ensure the responsible party is notified.

Installations are sealed using the wire and ferrule method with numbered sealing tools. During the audit it was confirmed for one sealing tool issued to a field technician that the appropriate records

were held in the sealing tool register. A regular email is sent to technicians requesting that they present their sealing tools for inspection. Compliance is confirmed.

3.14. Services Access Interface (Clause 10 of Schedule 10.4)

An ATH must, when preparing a metering installation certification report, determine, and record in the certification report, the location of the services access interface. The services access interface means the point, at which access may be gained to the services available from a metering installation, that is:

- Recorded in the certification report by the certifying ATH for the metering installation
- Where information received from the metering installation can be made available to another person
- Where signals for services such as remote control of load (but not ripple control) can be injected.

Northpower is determining and recording the services access interface as required by this clause.

3.15. Certification & Calibration Reports (Clause 11 of Schedule 10.4)

An ATH must, for each metering installation that it certifies, produce a certification report in accordance with Schedule 10.7. An ATH must, for each metering component:

- That it calibrates, produce a calibration report in accordance with Schedule 10.8
- That it certifies, produce a certification report in accordance with Schedule 10.8.

Certification and calibration reports are available for all metering installations. Some components only have calibration reports and not certification reports. I record non-compliance in relation to this matter in Section 4.9.

4. Requirements of Metering Installations

4.1 Physical Location of Metering Installations (Clause 10.35 of Part 10)

Reconciliation participants are responsible for the physical location of metering installations. If it is not practical in the circumstances to locate the metering installation at the point of connection the Reconciliation Participant must calculate the quantity of electricity conveyed through the point of connection using a loss compensation process approved by the certifying ATH.

Northpower has not been required to conduct any loss compensation calculations.

4.2 Faulty Metering Installations

4.2.1 Investigation of Faulty Metering Installations (Clause 10.43 of Part 10)

If an ATH becomes aware of an event or circumstance that leads it to believe a metering installation is or could be inaccurate, defective or not fit for purpose, they must notify the MEP.

No specific examples of faulty metering installations have been identified. Northpower has an “incident report” which includes all of the requirements of the Code in relation to faulty metering installations.

4.2.2 Testing of Faulty Metering Installations (Clause 10.44 of Part 10)

If a report prepared under clause 10.43(4)(c) demonstrates that a metering installation is inaccurate, defective, or not fit for purpose, the MEP must arrange for an ATH to test the metering installation and provide a ‘statement of situation’.

If the MEP is advised by a participant under clause 10.44(2)(a) that the participant disagrees that the report that demonstrates that the metering installation is accurate, not defective and fit for purpose, the MEP must arrange for an ATH to:

- Test the metering installation
- Provide the MEP with a statement of situation within five business days of:
 - Becoming aware that the metering installation may be inaccurate, defective or not fit for purpose: or
 - Reaching an agreement with the participant.

The MEP is responsible for ensuring the ATH carries out testing as soon as practical and provides a statement of situation.

No specific examples of faulty metering installations have been identified.

4.2.3 Statement of Situation (Clause 10.46 of Part 10)

A statement of situation provided by an ATH under clause 10.44(1)(b) must include:

- a) Details of the tests carried out
- b) Results of the tests carried out
- c) Full details of what was found
- d) Conclusions of whether the metering installation is accurate, defective, fit for purpose and the reasons for the conclusions in paragraph (d)
- e) An assessment of the risk to the completeness and accuracy of the raw meter data

- f) The details of any remedial action proposed or undertaken
- g) Any correction factors to apply to raw meter data to ensure that the volume information is accurate
- h) The period over which the correction factor must be applied to the raw meter data.

An MEP must, within three business days of receiving the statement of situation, provide copies of it to the relevant affected participants and the market administrator.

Northpower has not been requested to provide a statement of situation, but has the capability to do so if requested.

4.2.4 Correction of Defects (Clause 10.47 of Part 10)

An ATH must, when taking action to remedy an inaccuracy or defect within a metering installation, ensure that records of any modifications that are carried out to the metering installation are kept for each metering component of the metering installation in the metering records and in a manner reasonable in the circumstances to ensure that further investigation can be carried out.

No specific examples of faulty metering installations have been identified. Northpower has process and documentation in place to deal with future issues.

4.3 ATH Design Report Obligations (Clause 3 of Schedule 10.7)

A certifying ATH must, before it certifies a new or modified metering installation, check and approve, in writing, the design report provided under clause 2 (including the configuration scheme and the schematic drawing), to ensure that the proposed new or modified metering installation will function correctly, will provide the required accuracy and complies with this Part.

Northpower conducts metering certification activities for their own MEP function and for AMS as an MEP. There is a set of standard design reports for both MEPs and Northpower has approved these in writing. Compliance is confirmed.

4.4 Determination of Metering Categories (Clause 5 of Schedule 10.7)

An ATH must, before it certifies a metering installation, determine the category of the metering installation in accordance with the following:

- Subject to clause 6, if the metering installation incorporates a current transformer, its category must be determined according to the primary current rating of the current transformer and the connected voltage set out in Table 1 of Schedule 10.1:
- If the metering installation does not incorporate a current transformer and the quantity of electricity conveyed is measured by a meter, it must be category 1.

I checked 20 certification records during the audit to confirm metering categories are being correctly determined and recorded. Compliance is confirmed.

4.5 Certification as a Lower Category (Clause 6 of Schedule 10.7)

A category 2 or higher metering installation may be certified at a lower category than would be indicated solely on the primary rating of the current if:

- Protection is lower than the maximum allowable primary rating
- The MEP, based on historical metering data, reasonably believes that the maximum current will at all times during the intended certification period be lower than the current setting of the protection device for the category for which the metering installation is certified, or is required to be certified by the Code; or
- The MEP, based on historical metering data, reasonably believes that the metering installation will use less than 0.5 GWh in any 12 month period.

If an ATH determines the category of a metering installation based on protection being lower than the maximum allowable primary rating, the ATH must, when certifying the metering installation, determine the category of the metering installation by reference to the maximum current setting of the protection device. The ATH must, when doing so:

- Confirm the suitability and operational condition of the protection device
- Record, in the metering records, the rating and setting of the protection device
- Seal the protection device; and, if practicable, attach a warning tag to the seal.

If an ATH determines the category of a metering installation based on maximum demand the ATH may, only if it considers it appropriate in the circumstances, at the request of the metering equipment provider, determine the metering installation category according to the metering installation's expected maximum current. If the ATH determines the category of a metering installation under this clause, then the MEP must monitor the demand on a monthly basis.

If an ATH determines the category of a metering installation based on consumption, the ATH must ensure all LV installations are Category 2 and all HV installations are Category 3. If the ATH determines the category of a metering installation under this clause, then the MEP must monitor the consumption on a monthly basis.

Northpower has not certified any installations as a lower category.

4.6 Metering Installation Certification Requirements (Clause 8 of Schedule 10.7)

An ATH must, when certifying a metering installation prepare a certification report for the metering installation, which contains the following information:

- Whether the installation is HHR or NHH
- The location of the services access interface
- Confirmation that each metering component functions correctly

- Confirmation that HHR meters are installed on installations above Category 2
- The category of the metering installation.

Northpower has updated their certification reports since the last audit and all of the field listed above are available. Compliance is confirmed.

4.7 Certification Tests (Clause 9 of Schedule 10.7)

An ATH must consider the following points when carrying out a test set out in Table 3 or 4 of Schedule 10.1:

- Prevailing load tests must be conducted on a metering installation or metering component by using a working standard connected to the metering installation
- Installation or component configuration tests must ensure that the actual configuration scheme is the same as the scheme for the metering installation or metering component recorded in the design report
- Raw meter data output tests for a category 1 metering installations or category 2 metering installations, must be conducted by applying a measured increase in load and measuring the increment of the sum of the meter registers, or the accumulation of pulses resulting from the increase in load
- Raw meter data output tests for a HHR metering installation which are category 1 or category 2 must be conducted by either:
 - Comparing the output from a working standard to the raw meter data from the metering installation for a minimum of 1 trading period; or
 - Confirming that the metering equipment provider's back office processes include a comparison of the difference in the increment of the meter registers to the half-hour metering raw meter data, if the raw meter data is to be used for the purposes of Part 15
- Raw meter data output tests for category 3 or higher HHR metering installations must compare the output of a working standard to the raw meter data from the metering installation for a minimum of one trading period
- Raw meter data output tests for NHH Category 2 metering installations must compare the output of a working standard to the increment of the sum of the meter registers.

If an ATH performs a raw meter data output test, for a metering installation that will be certified for remote meter reading, the ATH must obtain the raw meter data from the back office system where the raw meter data is held or ensure that the metering equipment provider responsible for the metering installation has a process to validate a meter reading taken at the time of the metering installation certification with a meter reading from the metering equipment provider's back office system.

Northpower's documented procedures (MetAMP 1.1.20 and T&CM 2.1.33B) achieve compliance with these requirements.

If an ATH performs a test that requires a comparison between two quantities, the ATH must not certify the metering installation unless the metering installation passes the test. A metering installation passes if the test demonstrates that the difference between the two quantities is within the applicable accuracy tolerances set out in Table 1 of Schedule 10.1. Calibration tests (for example comparative certification tests) have an accuracy within the tolerances of Table 1. Compliance is confirmed.

4.8 Test Results (Clause 10 of Schedule 10.7)

An ATH must, before it certifies a metering installation or any of a metering installation's metering components, review the relevant test results for each of the metering installation's metering components to ensure that the metering component passed all the tests and the metering installation meets the requirements for certification.

Northpower is not reviewing calibration records for meters owned by MEPs other than Northpower, however I have accepted that reviewing the calibration sticker achieves compliance with this requirement.

4.9 Selected Component Certification (Clause 11 of Schedule 10.7)

An ATH may use the selected component certification method to certify Category 1, 2 and 3 low voltage metering installations.

An ATH must only use the selected component certification method to certify a metering installation by carrying out the tests set out in Table 3 of Schedule 10.1 and if each of the following metering components in the metering installation has been calibrated in accordance with Schedule 10.8:

(i) Data storage device:

(ii) Meter:

(iii) Measuring transformer.

An ATH must, before it uses the selected component certification method:

- Check the design report of the metering installation to confirm the metering installation functions in accordance with the design report and ensure the metering installation complies with this Part.
- Ensure that each metering component in the metering installation is used only in a permitted combination as set out in Table 1 of Schedule 10.1
- Check and confirm that the metering installation is correctly wired in accordance with all applicable requirements and enactments
- Ensure that each metering component in the metering installation is fit for purpose.

An ATH must, when it certifies a metering installation under this clause, ensure that the metering installation certification report includes confirmation that the ATH has:

- Checked the design report of the metering installation to confirm the metering installation functions in accordance with the design report and complies with this Part
- Ensured that each metering component in the metering installation has been calibrated and certified as required in this Part
- Ensured that the metering installation has passed the relevant tests and checks set out in Table 3 of Schedule 10.1
- Checked and confirmed that the metering installation is correctly wired in accordance with all applicable requirements and enactments
- Carried out any tests and checks required to confirm the integrity of the metering installation and record these and their results in the metering installation certification report
- Any compensation factors that must be applied and how the compensation factors must be applied under clause 2 of Schedule 15.3.

Northpower updated their certification reports after the last audit to include the new requirements of the Code; however the following points are still not included in the certification records:

- Check that the design report of the metering installation to confirm the metering installation functions in accordance with the design report and complies with this Part. The design report is not recorded, although a field is available for population
- Confirmation that each metering component in the metering installation has been calibrated and certified as required in this Part. Meters are calibrated but not certified.

Non-compliance	Description		
With: Clause 11(5)(b) & 43(1)(a) of schedule 10.7 From/to: Entire audit period	Installations certified using components that are not certified. Indicative impact: Unknown Audit history: Once Procedures: Need improvement		
Actions taken to resolve the issue		Completion date	Remedial action Status
Northpower acknowledge this Non-Compliance and will work with MEP's as necessary, plus implement a process where the components will be certified		Sept 2016	Identified
Preventative actions taken to ensure no further issues will occur		Completion date	

4.10 Comparative Recertification (Clause 12 of Schedule 10.7)

An ATH may only use the comparative recertification method to recertify a category 2 metering installation in accordance with this Part if:

- The certification of the current transformers in the metering installation expires before the meter certification expiry date
- Each data storage device and meter in the metering installation has been certified in accordance with Schedule 10.8.

An ATH must, when recertifying a category 2 metering installation under this clause, ensure that the metering installation has passed the tests set out in Table 3 of Schedule 10.1, using a working standard connected to the metering installation, and the current measurement sensor connected around the cables or bus-bars adjacent to the metering installation is sufficiently accurate so that the sum of the measured metering installation accuracy, the uncertainty of the metering installation, and the uncertainty of the current measurement sensor does not exceed the maximum permitted error set out in Table 1 of Schedule 10.1 for the category of the metering installation, and the overall metering installation accuracy meets the requirements of Table 1 of Schedule 10.1.

An ATH must, before it uses the comparative recertification method:

- Check the design report of the metering installation to confirm the metering installation functions in accordance with the design report and ensure the metering installation complies with this Part
- Check and confirm that the metering installation is correctly wired in accordance with all applicable requirements and enactments
- Carry out any tests and checks required to confirm the integrity of the metering installation and record these and their results in the metering installation certification report.

I checked the certification records for seven Category 2 metering installations. Two were certified under this clause and I identified the following issues:

1. Uncertainty calculations are not conducted and there is no field for the results.
2. Load tests were not conducted. This was recorded on the certification record, but monitoring is not being conducted, therefore the MEP is not compliant.
3. The design report reference is not recorded.
4. Meters are calibrated but not certified.

Non-compliance	Description		
With: Clause 12(2)(b), (3)(b) & (4)(a) of schedule 10.7 From/to: Entire audit period	Uncertainty calculations not conducted. Design reference not recorded. Meters not certified. Indicative impact: Unknown Audit history: None Procedures: Need improvement		
Actions taken to resolve the issue		Completion date	Remedial action Status
Northpower acknowledge this Non-Compliance and will modify the Certification Report to ensure compliance and work with MEP's on certifying the meters		October 2016	Identified
Preventative actions taken to ensure no further issues will occur		Completion date	

4.11 Fully Calibrated Installations (Clause 13 of Schedule 10.7)

An ATH must use the fully calibrated certification method to certify a metering installation by carrying out the tests set out in Table 4 of Schedule 10.1, and only if each of the following metering components in the metering installation has been certified in accordance with Schedule 10.8:

- (i) data storage device:
- (ii) meter:
- (iii) measuring transformer.

An ATH must ensure that each metering component in a metering installation which is certified under this clause has a current certification report that complies with the requirements of this Part, and if the metering component is a calibrated metering component, includes a calibration report that confirms that the metering component complies with the requirements of its accuracy class set out in Table 1 of Schedule 10.1, and includes the certification date of the metering component.

An ATH must, when preparing a metering installation certification report under this clause, include confirmation that the ATH has:

- a) Checked the design report of the metering installation to confirm the metering installation functions in accordance with the design report, and ensure the metering installation complies with this Part.
- b) Ensured that each metering component in the metering installation has been calibrated and certified as required in this Part.

- c) Ensured that the relevant tests and checks set out in Table 4 of Schedule 10.1 have been passed.
- d) Checked and confirmed that the metering installation is correctly wired in accordance with all applicable requirements and enactments.
- e) Carried out any tests and checks required to confirm the integrity of the metering installation.

An ATH must, when it certifies a metering installation under this clause, include in the metering installation certification report any compensation factors that must be applied, and how the compensation factors must be applied under clause 2 of Schedule 15.3.

Northpower does not certify any installations using the fully calibrated method.

4.12 Insufficient Load (Clause 14 of Schedule 10.7)

This clause only applies if there is insufficient electricity conveyed through a point of connection to allow an ATH to complete a prevailing load test for a metering installation that is certified as HHR.

When this clause applies, the ATH must, when certifying the metering installation, ensure that it performs an additional integrity check of the metering installation wiring, and records the results of this check in the certification report; and it records in the certification report that the metering installation is certified under this clause.

A metering equipment provider must, for each metering installation for which it is responsible, and that is certified under this clause, obtain and monitor raw meter data from the metering installation at least once each calendar month during the period of certification to determine if load during the month is sufficient for a prevailing load test to be completed. The metering equipment provider must, if raw meter data obtained demonstrates, at any time, that there is sufficient electricity conveyed through the point of connection for a prevailing load test to be completed, ensure that the certifying ATH makes a subsequent visit to the metering installation as soon as practicable, but no later than 20 business days after the metering equipment provider has obtained the raw meter data, to carry out and complete the tests set out in Table 4 of Schedule 10.1.

The certifying ATH must, if the tests demonstrate that the metering installation performs within the relevant maximum permitted error set out in Table 1 of Schedule 10.1, update the metering installation certification report, within five business days of completing the tests, to include the results of the tests carried out; and leave the original metering installation certification expiry date unchanged.

If the tests demonstrate that the metering installation does not perform within the relevant maximum permitted error set out in Table 1 of Schedule 10.1, the metering installation certification is automatically cancelled from the date of the tests; and the certifying ATH must advise the metering equipment provider of the cancellation within one business day of carrying out the tests; and the metering equipment provider must follow the procedure set out in clauses 10.43 to 10.48.

There were five examples of installations having been certified under this clause. Northpower records that load tests have not been conducted, but the MEP (NGCM) is not monitoring the load, therefore some metering installations have not been fully tested for a long period. NGCM is therefore non-compliant.

4.13 Statistical Sampling (Clause 16 of Schedule 10.7)

Northpower ATH conducted statistical sampling for Northpower as an MEP. I checked the documented process for selecting the sample and I checked the test results. Compliance is confirmed.

4.14 Certification Validity Periods (Clause 17 of Schedule 10.7)

An ATH must, when certifying a metering installation, determine, in accordance with this clause, the date on which the metering installation's certification will expire and record the expiry date in the metering installation certification report.

The expiry date for a metering installation's certification is the earliest of the date falling after the date of its commissioning by the number of months equivalent to the maximum metering installation certification validity period for the relevant category of metering installation, as set out in Table 1 of Schedule 10.1 and the earliest certification expiry date of a metering component in the metering installation and a date determined by the ATH taking into account:

- The condition of each metering component in the metering installation
- All relevant circumstances relating to the metering installation.

The certification date and expiry date are correctly recorded in certification records. I checked the records for 20 metering installations to confirm compliance.

4.15 Modification of Metering Installations (Clause 19 of Schedule 10.7)

If a metering installation is modified, the certification of the metering installation is automatically cancelled. Northpower has a clear understanding that modification of metering installations requires recertification to occur.

4.16 Metering Installation Accuracy (Clause 21 of Schedule 10.7)

An ATH must not certify a metering installation if the metering installation exceeds the maximum permitted error for the relevant metering installation category set out in Table 1 of Schedule 10.1, after the application of any external compensation factors.

The CT metering process document and metering compliance test certificate do not contain a reference to the maximum permitted error (including uncertainty). I recommend these documents are updated to include this.

Recommendation	Description	Audited party comment	Remedial action
Regarding: Clause 21 of schedule 10.7	Include a reference to maximum permitted error including uncertainty in the relevant process documents.	Northpower acknowledge this Non-Compliance and will review and modify the documents as necessary	Identified

4.17 Error Calculation (Clause 22 of Schedule 10.7)

An ATH must, before it certifies a metering installation using the comparative or fully calibrated methods, calculate the error of the metering installation in accordance with the following:

- The ATH must calculate the percentage error of the metering installation using appropriate mathematical methods, taking account of all sources of measurement error and the estimated total quantity of electricity to be conveyed through the metering installation over the next 12 months
- The error calculation must include uncertainty in measurement
- The ATH must calculate uncertainty at a 95% level of confidence and in compliance with JCGM 100:2008.

The ATH must not certify the metering installation if the uncertainty for the metering installation is greater than the relevant maximum site uncertainty set out in Table 1 of Schedule 10.1 or if the sum of the measured error and the uncertainty of the metering installation is greater than the relevant maximum permitted error set out in Table 1 of Schedule 10.1.

The ATH must record the calculation in the metering installation certification report.

As recorded in Section 4.10, Northpower is not calculating and recording the measurement uncertainty when conducting comparative re-certification.

Non-compliance	Description		
With: Clause 22 of schedule 10.7 From/to: Entire audit period	Uncertainty calculations not conducted or recorded. Indicative impact: Unknown Audit history: None Procedures: Need improvement		
Actions taken to resolve the issue		Completion date	Remedial action Status
Northpower acknowledge this Non-Compliance and will modify the Certification Report to ensure compliance.		October 2016	Identified
Preventative actions taken to ensure no further issues will occur		Completion date	

4.18 Compensation Factors (Clause 8 of Schedule 10.4 & 24 of Schedule 10.7)

An ATH must, if it is approved to certify metering installations, have a documented process for determining compensation factors.

Northpower's process document (T&CM 2.1.33B) contains the appropriate instructions for the determination of compensation factors. I checked the certification records for ten metering installations and confirm accuracy.

4.19 Installation of Metering Components (Clause 25 of Schedule 10.7)

An ATH must, before it certifies a metering installation, ensure that installation of measuring transformers, and associated burden if required, test facilities, potential fuses, and switchboard wiring, was carried out by a suitably qualified person (for example by a switchboard manufacturer), or an ATH and each metering component in the metering installation, other than a metering component referred to in paragraph (a), is carried out by an ATH.

An ATH must, before it certifies a metering installation, ensure that each metering component in the metering installation has been installed in accordance with the design report.

This clause is designed to allow switchboard manufacturers to install measuring transformers in switchboards at the time of manufacture. This clause does not allow the installation of meters or data loggers.

Northpower now has a compliant documented procedure (TCM 2.1.10) for this clause. Compliance is confirmed.

4.19.1 Meter Requirements (Clause 26 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a meter, if the meter had previously been used in another metering installation, ensure that the meter has been recalibrated since it was removed from the previous metering installation, by an approved calibration laboratory or an ATH. Northpower understands the requirement to recalibrate meters if they have previously been installed.

The ATH must, before it certifies a metering installation incorporating a meter, document in the metering records any regular maintenance required for the meter in accordance with the manufacturer's recommendations and any maintenance that has been carried out on the meter (for example battery monitoring and replacement). Northpower has not certified installations where the meter requires maintenance.

An ATH must, before it certifies a metering installation incorporating a meter, record in the metering installation certification report, the maximum interrogation cycle for the metering installation. Northpower records the maximum interrogation cycle in certification reports in accordance with this clause.

4.19.2 Meter Certification Expiry Date (Clause 27 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a meter, determine the meter certification expiry date for each meter in the metering installation in accordance with this clause.

The meter certification expiry date must be the earliest end date of the following periods, calculated from the date of commissioning of the metering installation:

- The maximum metering installation certification validity period set out in Table 1 of Schedule 10.1 for the relevant category of metering installation; or
- The maximum meter certification validity period set out in Table 2 of Schedule 10.1 for the relevant class of meter for the metering installation; or
- The certification period specified in the meter certification report.

The meter certification expiry date for a meter that has been certified and subsequently installed in, and removed from, a category 1 metering installation, remains the meter certification expiry date determined for that meter when it was installed in the category 1 metering installation.

If an electromechanical meter is not installed in a metering installation within 24 months of the date of the meter's certification report, the meter must be recertified before it is installed.

The ATH must record the certification expiry date for each meter in a metering installation in

- The metering installation certification report; and
- The meter certification report.

Northpower has been installing calibrated meters that do not have certification reports and are therefore technically not certified. The meter certification expiry dates are not recorded on the meter certification or metering installation certification reports.

Non-compliance	Description		
With: Clause 27(5) of schedule 10.7 From/to: Since August 29 2013	Meter certification expiry date not recorded in metering installation certification report or meter certification report. Indicative impact: None Audit history: Once Procedures: Need improvement		
Actions taken to resolve the issue		Completion date	Remedial action Status
Northpower acknowledge this Non-Compliance and will modify the Certification Report to ensure compliance		October 2016	Identified
Preventative actions taken to ensure no further issues will occur		Completion date	

4.19.3 Measuring Transformer Requirements (Clause 28 of Schedule 10.7)

An ATH must, before it certifies a metering installation which includes a measuring transformer that had previously been used in another metering installation, ensure that the measuring transformer has been recalibrated, since it was removed from the previous metering installation, by an approved calibration laboratory or an ATH.

The ATH must, before it certifies a metering installation incorporating a measuring transformer, document in the metering records any regular maintenance required for the measuring transformer in accordance with the manufacturer's recommendations and any maintenance that has been carried out on the measuring transformer.

An ATH must, before it certifies a metering installation incorporating a measuring transformer, ensure that the measuring transformer is fitted with a test facility and provision for isolation, which must be installed as physically close to the meter as practical in the circumstances and ensure the test facility has a transparent cover that is not obscured. All new test blocks purchased have clear covers and clear covers are also required for recertification.

Other relevant requirements of this clause for Northpower are that they must:

- Ensure that the measuring transformer is mounted securely and if practicable, in an enclosure that is sealed in accordance with clause 47 against unauthorised access
- Ensure that all fuses and circuit breakers are sealed or located in sealed enclosures
- Ensure that, if an enclosure also contains fuses or circuit breakers supplying other circuits, those supplying metering circuits are individually sealed
- Ensure that if the measuring transformer's secondary circuit in the metering installation is earthed, it is earthed at no more than one point
- Ensure that the total burden (magnitude and phase angle, where appropriate) on the measuring transformer does not exceed its name plate rating or an alternative rating lower than the name plate rating, if specified in the metering installation design report.

The points above are all included in the relevant documentation.

4.19.4 Measuring Transformer Certification Expiry Date (Clause 29 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a measuring transformer, determine the measuring transformer certification expiry date for each measuring transformer in the metering installation in accordance with this clause.

The measuring transformer certification expiry date must be no later than the last day of the measuring transformer certification validity period specified in the measuring transformer certification report, after the date of commissioning.

The ATH must record the measuring transformer certification expiry date for each measuring transformer in a metering installation in the certification report for the metering installation and the certification report for the measuring transformer. This field is now available and is correctly populated.

4.19.5 Other Equipment Connected to Measuring Transformers (Clause 30 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a measuring transformer used by other equipment, ensure that the accuracy of the metering installation remains within the maximum permitted error for the relevant metering installation category set out in Table 1 of Schedule 10.1.

Northpower conducts a check that no other equipment is connected. This is recorded in the certification records.

4.19.6 Burden & Compensation (Clause 31 of Schedule 10.7)

An ATH must, before it may add or change any burden or compensation factor detailed in the design report, obtain the approval of the metering equipment provider responsible for the metering installation. There were no examples of Northpower having changed the burden or compensation factor at any metering installations.

An ATH must, before it certifies a measuring transformer if a burden is lower than a test point specified in a standard set out in Table 5 of Schedule 10.1, install burdening resistors to increase the burden to be equal to or greater than the lowest test point specified in the standard or confirm that the measuring transformer will not be adversely affected by the low burden. Northpower does not certify measuring transformers but they do certify metering installations incorporating CTs.

The Authority sent a memo to ATHs and MEPs on 04/04/16 regarding compliance with this clause. The memo refers to compliance with Clause 2(1)(c) of Schedule 10.8, but this clause is only relevant to ATHs who certify measuring transformers. Northpower does not certify measuring transformers therefore this clause does not apply. The extract from the Code is shown below.

2 Measuring transformer certification requirements

- (1) An ATH must, before it **certifies a measuring transformer**,—
 - (a) ensure, by testing, that a current **calibration report** sets out the **measuring transformer's** errors at a range of primary values at their rated burdens; and
 - (b) that is a multi-tap current transformer, carry out the **calibration tests** and only **certify** the transformer for the ratios that have been **calibrated** if the test is passed; and
 - (c) if the in-service burden is lower than a test point specified in a standard listed in Table 5 of Schedule 10.1, confirm the accuracy of the **measuring transformer** at the in-service burden by—
 - (i) obtaining confirmation of accuracies at the in-service burden from the **measuring transformer's** manufacturer; or

The other references in the memo are as follows:

1. Clause 31(7) of Schedule 10.7. This clause also refers to certification of measuring transformers, which is not conducted by Northpower.
2. Clause 43 of schedule 10.7. This clause requires components to be certified. Northpower is supplied with pre-certified CTs and compliance is confirmed.
3. Clause 21 of Schedule 10.7 and Table 1 of Schedule 10.1. This refers to the overall accuracy of metering installations, which Northpower measures and has achieved compliance with (apart from uncertainty calculations).
4. Clause 20(1)(b) of Schedule 10.7. This clause stipulates that certification is cancelled if the installation is not “fit for purpose”.

Point 4 above may be relevant but I suggest the Authority changes the Code so that Clause 31(7) of Schedule 10.7 and Clause 2 of Schedule 10.8 state “An ATH must, before it certifies a metering installation containing a measuring transformer...” Then the Code is clear and unambiguous.

Issue	Description
Regarding: Clauses 31(7) of schedule 10.7 & Clause 2 of Schedule 10.8	I suggest the Authority changes the Code so that Clause 31(7) of Schedule 10.7 and Clause 2 of Schedule 10.8 state “An ATH must, before it certifies a metering installation containing a measuring transformer...” Then the Code is clear and unambiguous

Further to this, another ATH has recently received test results for CTs tested at low burden and the results confirm they remain accurate at these low levels of burden.

All new CTs purchased by Northpower are 2.5VA rather than 5VA, which caters for the low burden issue.

Taking into account all of the points raised above, I have recorded compliance for Northpower; however I recommend the Authority considers the Code change mentioned above in order to provide clarity to the industry.

4.19.7 Data Storage Devices (Clauses 36 & 38 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a data storage device that had previously been used in another metering installation, ensure that the data storage device has been recalibrated since it was removed from the previous metering installation, by an approved calibration laboratory or an approved test laboratory or an ATH.

An ATH must, before it certifies a metering installation incorporating a data storage device, record in the metering installation certification report, the maximum interrogation cycle for the metering installation.

Northpower now records the maximum interrogation cycle for data storage devices in the metering installation certification report.

Clause 38 contains some requirements for separate data storage devices. Northpower has not dealt with any separate data storage devices in recent times.

An ATH must, before it certifies a metering installation with a data storage device, ensure that each data storage device in the metering installation:

- a) Is installed so that on site interrogation is possible without the need to interfere with seals
- b) Is compatible with each other metering component of the metering installation
- c) Is suitable for the electrical and environmental site conditions in which it is installed
- d) Has been certified under Schedule 10.8
- e) Has all of its outputs and inputs appropriately electrically isolated and rated for purpose
- f) Has no outputs that will interfere with the operation of the metering installation
- g) Records periods of data identifiable or deducible by both date and time on interrogation
- h) Has memory capacity and functionality that is suitable for the proposed functions of the data storage device specified in the design report for the metering installation
- i) Has availability of memory for a period that is suitable for the proposed functions as set out in the design report for the metering installation, and for a minimum continuous period of 15 days.

The points above, apart from point “d” will be documented in the type test report, which should be checked as part of the certification process for the data storage device.

As mentioned in previous sections, Northpower installs some components which have been calibrated but not certified, so these points cannot be confirmed during this audit. Non-compliance is recorded in Section 4.19.8 below.

4.19.8 Data Storage Device Certification Expiry Date (Clause 37 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a data storage device, determine, in accordance with this clause, the data storage device certification expiry date for each data storage device contained in the metering installation and record the expiry date in the metering installation certification report.

Northpower has been installing some calibrated components that do not have certification reports and are therefore technically not certified. The certification expiry dates are not recorded on the component certification or metering installation certification reports.

Non-compliance	Description		
With: Clause 37(3) of schedule 10.7 From/to: Since August 29 2013	Data storage device certification expiry date not recorded in installation certification report or component certification report. Indicative impact: None Audit history: Once Procedures: Need improvement		
Actions taken to resolve the issue		Completion date	Remedial action Status
Northpower acknowledge this Non-Compliance and will modify the Certification Report to ensure compliance		October 2016	Identified
Preventative actions taken to ensure no further issues will occur		Completion date	

4.20 Certification Stickers (Clause 41 of Schedule 10.7)

An ATH must, if it has certified a metering installation under this Part, confirm the certification by attaching a metering installation certification sticker as physically close as practicable to (including, if practicable, on) the meter while maintaining reasonable visibility of the certification sticker and the meter.

An ATH attaching a metering installation certification sticker must ensure that it shows:

- The name of the ATH who certified the metering installation; and
- The most recent certification date of the metering installation; and
- The metering installation category for which the metering installation has been certified; and
- The ICP identifier for the metering installation; and
- The certification number for the metering installation; and
- Any other information that the Authority may, from time to time, notify giving reasonable notice.

An ATH must, when certifying a metering installation that includes a metering component that does not have a certification sticker attached:

- Obtain the metering component certification sticker required under clause 8 of Schedule 10.8; and
- Attach it next to the metering installation certification sticker.

The metering installation certification sticker is now compliant.

4.21 Metering Component Stickers (Clause 8 of Schedule 10.8)

An ATH must, when certifying a metering component under this Part, confirm the certification by attaching a metering component certification sticker to the metering component or, if not practicable, provide the sticker with the metering component.

An ATH must ensure that a metering component certification sticker shows —

- The name of the metering component owner (if available); and
- If the metering component is a meter or a measuring transformer, the name of the ATH or the approved calibration laboratory who calibrated the metering component; and
- The name of the ATH who certified the metering component; and
- The date on which the metering component was certified; and
- The initials or other unique identifier of the person who carried out the certification of the metering component.

An ATH must ensure that a certification sticker is:

- Made of weather-proof material
- Permanently attached
- Filled out using permanent markings.

Northpower certifies control devices and attaches a “tested” sticker which is compliant with these clauses. There is a sticker for certification and it will be used in future.

4.22 Enclosures (Clause 42 of Schedule 10.7)

An ATH must, before it certifies a metering installation, ensure that, if a metering component in the metering installation is housed in a separate enclosure from the meter enclosure, the enclosure is:

- Appropriate to the environment in which it is located; and
- Has a warning label attached stating that the enclosure houses a metering component.

Although this clause only refers to enclosures other than the metering enclosure, I have considered this clause to apply to metering enclosures as well.

The metering compliance test certificate for CT metered installations contains a section on the suitability of metering enclosures and Northpower has an appropriate sticker for CT chambers. Category 1 records now also confirm that enclosures are appropriate.

4.23 Wiring (Clause 6 of Schedule 10.8)

An ATH must, before it certifies a metering installation, ensure that all wiring in the metering installation is:

- Suitable for the environment in which the metering installation is located
- Fit for purpose
- Securely fastened
- Compliant with all applicable requirements and enactments.

An ATH must, before it certifies a metering installation, ensure that the wiring between metering components in the metering installation:

- Is run as directly as practicable
- Is appropriately sized and protected
- Does not, to the extent practicable, include intermediate joints for any measuring transformer circuits
- Includes conductors that are clearly and permanently identified, by the use of any 1 or more of the following:
 - Colour coding:
 - Marker ferrules:
 - Conductor numbering.

Northpower's records confirm compliance with all of the points above.

4.24 Fuses and Circuit Breakers (Clause 7 of Schedule 10.8)

An ATH must, before it certifies a metering installation, ensure that all fuses and circuit breakers that are part of the metering installation are appropriately rated for the electrical duty and discrimination required, clearly labelled and sealed or located in sealed enclosures.

The documentation includes confirmation of all of the points above.

4.25 Control Devices

4.25.1 Installations Incorporating Control Devices (Clause 33 of Schedule 10.7)

Reconciliation Participants are responsible for advising the MEP if a control device needs to be certified. The MEP is then expected to pass this instruction on to Northpower.

An ATH must, before it certifies a metering installation incorporating a control device:

- Determine the control device certification expiry date for each control device contained in the metering installation as being the same as the metering installation certification expiry date
- Record the expiry date, for each control device, in the metering installation certification report.

If the metering installation contains a control device that had previously been used in another metering installation, the ATH must ensure that the control device has been certified in accordance with Schedule 10.8 after it was removed from the other metering installation. Northpower has not installed any control devices that had been installed at other metering installations.

The ATH must ensure that the metering installation certification report includes confirmation that:

- The control device complies with any applicable standards listed in Table 5 of Schedule 10.1
- The control device is fit for purpose.

The ATH must check that the control device is:

- Likely to receive control signals, as required under clause 34
- Correctly connected
- Correctly programmed.

Northpower was testing and certifying 100% of control devices. They are now testing a sample in accordance with the recommendation from the last audit. Northpower is compliant with all of the points above.

4.25.2 Control Device Reliability (Clause 34 of Schedule 10.7)

An ATH must, before it certifies a metering installation incorporating a control device determine, in consultation with the relevant distributor if appropriate, if the likelihood of the control device not receiving control signals would affect the accuracy or completeness of the information for the purposes of Part 15.

Northpower only operates on the Northpower network which has low frequency plant. It has been confirmed there are no signal propagation issues on the network.

5. Alternative Certification (Clause 32 of Schedule 10.7)

An ATH may, if it cannot comply with the requirements of clause 2 of Schedule 10.8 due solely to its inability to obtain physical access to test an installed measuring transformer in a metering installation, certify the metering installation for a period not exceeding 24 months, if:

- The measuring transformer has not previously been certified under this clause
- The ATH is satisfied, having made due enquiry, that the metering installation will comply with the applicable accuracy requirements as set out in Table 1 of Schedule 10.1
- The ATH has advised the metering equipment provider responsible for the metering installation that this clause applies
- The metering equipment provider has advised the registry of the certification under this clause.

The metering equipment provider must, by no later than 10 business days after the date of certification of the metering installation, advise the market administrator in the prescribed form of:

- All relevant details of the metering installation
- The reason or reasons why the ATH could not obtain physical access to the measuring transformer
- The reason or reasons why the accuracy of the metering installation cannot be outside of the applicable accuracy requirements set out in Table 1 of Schedule 10.1
- The metering installation certification expiry date
- Respond, within five business days, to any requests from the market administrator for additional information; and
- Ensure that all of the details are recorded in the metering installation certification report.

If the market administrator subsequently determines that the ATH could have obtained physical access to test an installed measuring transformer in the metering installation, the metering installation is deemed to be defective and the metering equipment provider responsible for the metering installation must comply with clauses 10.43 to 10.48. Northpower has not applied alternative certification.

6. Inspections

6.1 General Inspection Requirements (Clause 44 of Schedule 10.7)

Northpower conducted sample inspections for Category 1 metering installations for the Northpower MEP function.

I checked the relevant process documentation and the inspection reports and I confirm compliance.

6.2 Inspections for Category 2 & Above Installations (Clause 46 of Schedule 10.7)

Northpower has not been requested to conduct inspections of Category 2 or above ICPs by any MEPS.

7. Sealing

7.1 Sealing Requirements (Clause 47 of Schedule 10.7)

An ATH must, before it certifies a metering installation, ensure that each metering component in the metering installation that could reasonably be expected to affect the accuracy or reliability of the metering installation is sealed.

An ATH must, before leaving a metering installation unattended, ensure that each part and connection of a data storage device that is contained in, or attached to, the metering installation is sealed.

An ATH must, before it certifies a metering installation, ensure that the main switch cover is sealed if the main switch is on the supply side of the metering installation and has provision for sealing.

An ATH must, when applying a seal to a metering component in an enclosure, attach a label in a prominent position inside the enclosure, warning of the presence of a sealed metering component in the enclosure and that care must be taken not to disturb the connections to the metering component.

An ATH must use a sealing system that enables the following information to be determined:

- The ATH who affixed the seal
- The person (or the sealing tool) who applied the seal
- When the seal was applied.

The process documentation achieves compliance with all of the requirements above. I checked the records for some Category 1 and Category 2 metering installations and I confirm that all components and enclosures were appropriately sealed. Main switches are sealed where this is possible.

I checked the sealing tool number for a technician to ensure this was correctly recorded in the sealing tool register to enable tracking of the person who applied any given seal. The date of application of seals is recorded in the metering installation certification record.

7.2 Removal or Breakage of Seals (Clause 48 of Schedule 10.7)

An ATH must, when investigating an unauthorised removal or breakage, assess the accuracy and continued integrity of the metering installation and if, in its opinion, the accuracy and continued integrity is unaffected, replace the removed or broken seals, or if, in its opinion, the accuracy and continued integrity is affected, replace the removed or broken seal and advise the metering equipment provider under clause 10.43.

Northpower has appropriate instructions in relation to this requirement and there is the ability to record this information on the commissioning record for the installation.

8. Metering Component Requirements

8.1 Metering Component Certification (Clause 43 of Schedule 10.7)

An ATH must, before it certifies a metering installation, ensure that each metering component that is required to be certified under this Part and which is in the metering installation:

- Is certified by an ATH in accordance with this Part
- Since certification, has been appropriately stored and not used.

As mentioned in earlier sections, Northpower has not ensured each metering component is certified prior to certification of metering installations.

Northpower has appropriate arrangements for storage and transportation.

An ATH may certify a category 1 metering installation that contains a meter which has been certified and subsequently installed in, and removed from, another category 1 metering installation, in which case, the ATH must:

- Be satisfied that external factors have not affected the accuracy of the meter
- Check and confirm in the certification report for the metering installation that the date on which the meter was previously installed in the other metering installation is less than 12 months before the commissioning date of the metering installation that the ATH is certifying.

This clause is designed to allow builder's temporary supplies to be portable without the need to calibrate the meter every time. Northpower clearly understands the requirements of this clause and only certifies builder's temporary meters for one year.

8.2 Meter Certification (Clause 1 of Schedule 10.8)

An ATH must, before it certifies a meter, ensure that:

- An approved test laboratory has:
 - Conducted type-testing that the ATH considers appropriate for the model and version of meter
 - Produced a type-test certificate that:
 - Confirms the meter's technical characteristics
 - Confirms the range of environmental conditions within which the meter has been proven accurate and reliable
 - Confirms that the meter performs the functions for which it was designed
 - Confirms that the meter complies with the requirements of this Part
 - Records the tests undertaken by the approved test laboratory and the reasons why the ATH considers that they are appropriate
- The meter has a current calibration report
- The meter calibration report:
 - Confirms that the meter complies with the standards listed in Table 5 of Schedule 10.1
 - Records the tests the ATH has performed to confirm compliance and the results of those tests
 - Confirms that the meter has passed the tests
 - Records any recommendations on error compensation
 - Includes any manufacturer's calibration test reports
- It produces a meter certification report that includes:
 - The date on which it certified the meter
 - The certification validity period for the meter for each category of metering installation that the meter may be used in
 - The maintenance requirements for the meter
 - The meter calibration report
 - Whether the certification was based on batch test certificates

- If the certification was based on batch test certificates, confirmation that the manufacturer's batch testing facility is, in the ATH's opinion, of an acceptable standard
- The percentage values of current set out in Table 6 or Table 7 of Schedule 10.1, as applicable, are relative to the meter's base or rated current (I_b or I_n) as appropriate, and this current is selected at a level appropriate for the metering installation in which the meter is to be installed.

The certification validity period must not be greater than the maximum certification validity period set out in Table 2 of Schedule 10.1 for the relevant class of meter.

As mentioned in earlier sections, Northpower has not ensured each meter is certified prior to certification of metering installations.

8.3 Measuring Transformer Certification (Clauses 2 & 3 of Schedule 10.8)

An ATH must, before it certifies a measuring transformer:

- Ensure, by testing, that a current calibration report sets out the measuring transformer's errors at a range of primary values at their rated burdens
- That is a multi-tap current transformer, carry out the calibration tests and only certify the transformer for the ratios that have been calibrated if the test is passed
- Obtain confirmation of accuracies from the measuring transformer's manufacturer if the rated burden is lower than a test point specified in a standard listed in Table 5 of Schedule 10.1
- Determine the measuring transformer certification validity period.

An ATH must, before it certifies an epoxy insulated current transformer, ensure that the certification tests allow for, and the metering installation certification report shows, the current transformer's age, temperature, and batch.

An ATH must, before it certifies a measuring transformer, ensure that:

- The measuring transformer has a current calibration report
- The measuring transformer calibration report:
 - Confirms that the measuring transformer complies with the standards listed in Table 5 of Schedule 10.1
 - Records the tests the ATH has performed to confirm compliance and the results of those tests
 - Confirms that the measuring transformer has passed the tests
 - Records any recommendations made by the ATH on error compensation

- Includes any manufacturer's calibration test reports
- It produces a measuring transformer certification report that includes:
 - The date on which it certified the measuring transformer
 - The certification validity period for the measuring transformer which must be no more than 120 months
 - The measuring transformer calibration report
 - Whether the certification was based on batch test certificates
 - If the certification was based on batch test certificates, confirmation that the manufacturer's batch testing facility is, in the ATH's opinion, of an acceptable standard
- Confirmation that it has inspected the manufacturer's test certificates, and carried out any additional tests it considers necessary, to satisfy itself that the measuring transformer meets the accuracy requirements of this Part.

Northpower has not conducted certification of measuring transformers. CTs for new installations or where they are replaced as part of recertification are supplied pre-certified by an ATH.

8.4 Control Device Certification Report (Clause 4 of Schedule 10.8)

An ATH must, before it certifies a new control device, produce a certification report that:

- Confirms that the control device complies with the applicable standards listed in Table 5 of Schedule 10.1
- Includes the details and results of any test that the ATH has carried out to confirm compliance
- Confirms that the control device has passed such tests.

An ATH must, before it certifies an existing installed control device, produce a certification report that:

- Confirms that the control device is fit for purpose
- Confirms the control device certification validity period that the ATH considers appropriate, which must be no more than 180 months.

Northpower certifies control devices in their laboratory. The metering installation certification report contains all of the information required by this clause.

8.5 Data Storage Device Certification (Clause 5 of Schedule 10.8)

An ATH must, before it certifies a data storage device used for storing information that is used for the purposes of Part 15, ensure that:

- An approved test laboratory has:

- Conducted type-testing that the ATH considers appropriate for the model and version of data storage device
- Produced a type-test certificate that:
 - Confirms the data storage device's technical characteristics
 - Confirms the range of environmental conditions within which the data storage device has been proven accurate and reliable
 - Confirms that the data storage device performs the functions for which it was designed
 - Confirms that the data storage device complies with this Part
 - Records the tests undertaken by the approved test laboratory to confirm compliance and the reasons why the ATH considers that they are appropriate
- It produces a certification report that:
 - Confirms the data storage device complies with the applicable standards listed in Table 5 of Schedule 10.1
 - Records the tests the ATH has performed to confirm compliance with subparagraph (i) and the results of those tests
 - Confirms that the data storage device has passed the tests
 - Includes the date on which it certified the data storage device
 - Includes the certification validity period for the data storage device for each category of metering installation in which the data storage device may be used
 - Records the maintenance requirements for the data storage device
 - Confirms that each period of data is identifiable or deducible by both date and time on interrogation
 - Confirms that the time and date of the following event conditions are recorded in an event log:
 - A loss of the power supply to the data storage device
 - Critical internal alarms such as memory integrity checking, battery low, battery failed, and tampering
 - Phase failure to the meter, if the data storage device is integral to the meter
 - Any software configuration changes
 - Results of time setting comparisons and corrections

- The transition from, and to, New Zealand daylight time, if the data storage device operates in New Zealand daylight time
- Confirms that the data storage device has the available memory capacity required by the type test
- Confirms that the data storage device has the functionality:
 - To validate instructions from an interrogation system
 - For time comparisons and corrections, in response to a valid instruction
- Confirms that all information logged is referenced to New Zealand Standard Time or New Zealand daylight time
- Confirms that the data storage device has data loss protection providing a continued clock and memory operation for a continuous period of at least 15 days when the power supply to the data storage device is lost.

The data storage device certification validity period must be:

- No more than 180 months, if the data storage device is a discrete metering component
- The same as the meter certification validity period, if the data storage device is integral to the meter.

The memory capacity of the data storage device must not be less than 15 days.

As mentioned in earlier sections, Northpower has not ensured each data storage device is certified prior to certification of metering installations, and Northpower has not certified any data storage devices as an ATH.

8.6 On-site Calibration and Certification (Clause 9 of Schedule 10.8)

A certifying ATH may only calibrate a metering component on site in the metering component's normal working environment and by measuring the influence of all on site variables and including their estimated effects in the uncertainty calculation and ensuring that the effects of any departures from the reference conditions specified in the relevant standards listed in Table 5 of Schedule 10.1 can accurately and reliably be calculated and the metering installation, in which the metering component is incorporated, is within the applicable accuracy tolerances set out in Table 1 of Schedule 10.1 after taking into account all known influences including temperature and temperature co-efficient measurements.

If an ATH calibrates a metering component on site using manual methods, computers, or automated equipment for the capture, processing, manipulation, recording, reporting, storage, or retrieval of calibration data, it must ensure that its computer software is documented in the ATH's procedures and can manipulate the variables that affect the performance of the metering component in a manner that will produce results that would correctly indicate the level of compliance of the metering component with this Code.

An ATH who certifies a metering component on site must include in the metering component certification report confirmation that it has calculated the uncertainty of measurement taking into account all environmental factors for both the metering component being calibrated and the working standards and the calculation of the uncertainty comprises all uncertainties in the chain of calibration and the ATH has used a calibration procedure to calibrate the metering component that was included in the ATH's most recent audit and is appropriate for onsite calibration and includes the methodologies, calculations, and assumptions used by the ATH in determining the uncertainty and the ATH believes the methodologies, calculations, and assumptions are appropriate, including reasons for that belief. Northpower conducts comparative recertification but does not conduct onsite calibration of metering components.

9. Record Keeping

9.1 ATH Record Keeping Requirements (Clause 12 of Schedule 10.4)

An ATH must ensure it documents and maintains a record system for all records, certificates, and reports for any activity regulated under this Part.

An ATH must ensure that:

- All its records, certificates, and reports are stored securely
- Each of its test records for a metering installation is identified by a unique identifier
- All of its records, certificates, and reports are sufficiently detailed to enable verification of all aspects of all tests it carries out, including the following:
 - Test conditions
 - Specific test equipment used
 - Personnel carrying out the tests.

I checked 20 records and confirm compliance with all of the requirements above.

9.2 Retention of Records (Clause 13 of Schedule 10.4)

An ATH must, for each activity regulated under this Part in relation to a metering installation and metering component that it certifies and a metering component that it calibrates, retain, for at least 48 months after the date of decommissioning the metering installation or removal of a metering component, all of its records, certificates, and reports and all certification reports produced by the ATH.

Northpower intends to keep records for 48 months and they confirm they have kept all records since the ATH commenced certification activities.

9.3 Availability of Records (Clause 14 of Schedule 10.4)

An ATH must, within five business days of creating a record, certificate, or report for a metering installation that it certifies, send, in electronic form or such other form as may be agreed between the parties, a copy of the record, certificate, or report to the metering equipment provider responsible for the metering installation and ensure that the metering equipment provider receives the record, certificate, or report. All records have been supplied as required by this clause.

10. Conclusions

Northpower has resolved most of the issues recorded in the previous audit report. This audit found five non-compliance issues, and two recommendations are made.

Most of the issues found in the previous audit related to outdated documentation. This matter is largely resolved and the ATH is now included in the scope of the most recent ISO audit.

The main issues found are as follows:

- Meters and data storage devices are still not being certified as required by the Code for selected component and comparative certification
- Uncertainty calculations are not being conducted as part of the comparative certification process
- Design report references are not being recorded in the certification records, leading to a lack of certainty that the design report is checked and is appropriate.

I have recorded one issue for the Authority to resolve, in relation to low burden for measuring transformers. The Code records that the ATH certifying the measuring transformers have responsibility for addressing low burden but I suggest the ATH certifying the installation should have responsibility for this.

The matters raised are shown in the tables below.

Table of Non Compliance

Subject	Section	Clause	Non compliance	Indicative Impact	Audit History	Procedures	Remedial Action
Selected component certification	4.9	11(5)(b) & 43(1)(a) of schedule 10.7	Installations certified using components that are not certified.	Unknown	Once	Need improvement	Identified
Comparative certification	4.10	12(2)(b), (3)(b) & (4)(a) of schedule 10.7	Uncertainty calculations not conducted. Design reference not recorded. Meters not certified.	Unknown	None	Need improvement	Identified
Error calculations	4.17	22 of schedule 10.7	Uncertainty calculations not conducted or recorded.	Unknown	None	Need improvement	Identified
Meter certification expiry date	4.19.2	27(5) of schedule 10.7	Meter certification expiry date not recorded in metering installation certification report or meter certification report.	None	Once	Need improvement	Identified

Subject	Section	Clause	Non compliance	Indicative Impact	Audit History	Procedures	Remedial Action
Data storage device certification expiry date	4.19.8	37(3) of schedule 10.7	Data storage device certification expiry date not recorded in installation certification report or component certification report.	None	Once	Need improvement	Identified

Table of Recommendations

Subject	Section	Clause	Recommendation for improvement	Remedial Action
Training and competence	3.1	10.3 of part 10	Include a "Test Laboratory" category in the competence records.	Identified
Metering installation accuracy	4.16	21 of schedule 10.7	Include a reference to maximum permitted error including uncertainty in the relevant process documents.	Identified

Table of Issues

Issue	Description
Regarding: Clauses 31(7) of schedule 10.7 & Clause 2 of Schedule 10.8	I suggest the Authority changes the Code so that Clause 31(7) of Schedule 10.7 and Clause 2 of Schedule 10.8 state "An ATH must, before it certifies a metering installation containing a measuring transformer..." Then the Code is clear and unambiguous

11. Signatures



Steve Woods
Veritek Limited
Electricity Authority Approved Auditor

Signed By:



Mark Hinge
Delivery Manager Electrical Services
Northpower Limited

11. Audit Summary for Electricity Authority Website

As per clause 9 of schedule 10.2 of the Electricity Industry Participation Code, the Authority is required to publish a summary of each audit report.

Date of audit report:	24/06/16
Participant involved:	Northpower Limited
Auditor involved:	Steve Woods – Veritek Limited
Scope of the audit:	<p>Clause 4(2) of Schedule 10.3 - Functions requiring approval:</p> <p>(b) installation and modification of metering installations:</p> <p>(c) installation and modification of metering components:</p> <p>(d) calibration of metering components on site:</p> <p>(e) certification, using the selected component certification method, of:</p> <p>(i) category 1 metering installations:</p> <p>(ii) category 2 metering installations:</p> <p>(iii) category 3 metering installations with a primary voltage of less than 1kV:</p> <p>(g) certification, using the comparative recertification method, of category 2 metering installations:</p> <p>(h) issuing of certification reports in respect of certifications of metering installations under paragraphs (e) to (g):</p> <p>(i) inspection of:</p> <p>(i) category 1 metering installations:</p> <p>(ii) category 2 metering installations:</p> <p>(iii) category 3 metering installations with a primary voltage of less than 1kV.</p>
Outcome of the audit:	Not Compliant

13. Northpower Response